HANGS Construction Services LLC

MINUTES

2150 Harbor Ridge Ave S, Suite 300, Seattle, WA 98134 · accounting@hangs-cs.example

Meeting:	**July 28, 2026**
Present:	**Celeste Whitford, President and CEO; Jordan Hale, Chief Financial Officer**
Secretary:	**Dana Whitfield, Controller**

Item 1. June results reviewed: FY2026 closes with net income of about $1.1 million before the audit.

Item 2. Pier 9 Tech Center: the owner signed change order CO-07 on July 15 at $240,000.00, not the $610,000.00 HCS priced. The board accepts the signed amount.

Item 3. Kestrel Point Hotel: credit memo CM-0627 for $28,600.00 issued July 8, as agreed with the owner on June 18.

Item 4. Brindlewood School District: the district is withholding $41,250.00 of liquidated damages. HCS asked on July 20 for a 12-day time extension.

Item 5. Corliss Medical Group: still no payment on the $186,935.00 final billing. Resolved: Pellham & Quist to file suit to foreclose the lien.

Approved: Celeste Whitford, President and CEO

Demonstration document. Every name and figure is invented.

HANGS Construction Services LLC

MINUTES

2150 Harbor Ridge Ave S, Suite 300, Seattle, WA 98134 · accounting@hangs-cs.example

Meeting:	**August 25, 2026**
Present:	**Celeste Whitford, President and CEO; Jordan Hale, Chief Financial Officer**
Secretary:	**Dana Whitfield, Controller**

Item 1. Line of credit: the $1,200,000.00 advance of August 14 to pay Pier 9 subcontractors while two owner payments were late is ratified.

Item 2. Pier 9 Tech Center: the owner signed change order CO-08 on August 20 for $570,000.00, courtyard paving and drainage added by the owner.

Item 3. Tideflats Cold Storage: the panel supplier’s 9% price notice of August 3 and the cracking found in 14 tilt-up panels on August 11. Resolved: recast the panels and claim the cost against Harrowgate Precast Inc.; the project manager revises the estimate by September 30.

Item 4. Corliss Medical Group: suit to foreclose the lien filed August 12. Corliss has asked for mediation.

Approved: Celeste Whitford, President and CEO

Demonstration document. Every name and figure is invented.

Meeting:	**September 22, 2026**
Present:	**Celeste Whitford, President and CEO; Jordan Hale, Chief Financial Officer**
Secretary:	**Dana Whitfield, Controller**

Item 1. Resolved: a dividend of $150,000.00 to the shareholders, to be paid September 25.

Item 2. Brindlewood School District: the district denied the time extension on September 15. HCS will not contest; the $41,250.00 is final.

Item 3. Tideflats Cold Storage: the revised estimate adds $1,196,000.00 of cost; the job still expects a profit.

Item 4. Cinderbrook Bank: the line of credit matures March 31, 2027. The Controller is to ask the bank to renew it.

Approved: Celeste Whitford, President and CEO

Demonstration document. Every name and figure is invented.

HANGS Construction Services LLC

MINUTES

2150 Harbor Ridge Ave S, Suite 300, Seattle, WA 98134 · accounting@hangs-cs.example

Meeting:	**October 20, 2026**
Present:	**Celeste Whitford, President and CEO; Jordan Hale, Chief Financial Officer**
Secretary:	**Dana Whitfield, Controller**

Item 1. Corliss Medical Group: the settlement signed October 8 is ratified: Corliss pays $110,000.00 by October 30, 2026 in full settlement of the $186,935.00 final billing, and HCS releases its lien on payment.

Item 2. Line of credit: the $500,000.00 advance of October 9 is ratified. The line is $3,500,000.00 drawn of $4,000,000.00.

Item 3. Cinderbrook Bank: the commitment letter of October 16 to renew the line to March 31, 2029 is accepted. Resolved: no dividends to the shareholders until the renewal closes.

Item 4. The draft FY2026 financial statements and notes were reviewed. The Controller is to send them to the audit team for the report.

Approved: Celeste Whitford, President and CEO

Demonstration document. Every name and figure is invented.